

Grosz, Megan E

From: Grosz, Megan E
Sent: Monday, October 03, 2011 2:31 PM
To: 'Jason Asbury'
Cc: Timmermeyer, William F
Subject: Technical Corrections Water Tank & Access Rd

RE: WV NPDES Permit No. WV0115924
General Permit Registration No. WVR105766
John D. Purnst -Tank Site and Access Road

This office has reviewed the Stormwater Pollution Prevention Plan (SWPPP) and finds the information insufficient to satisfy the General Permit Conditions.

In order to receive coverage under the General Permit, the following additional information and corrections are needed:

1. If the waste material from this site is planned to go to waste/borrow site 3, then this project cannot be started until this permit for the waste site has been obtained.
2. Typically when a ditch is rock lined, rock check dams are not employed but if they are shown on the site plans, they must be installed.
3. The grass-lined section of channel should have rock checks.
4. In the construction schedule
 - a. Topsoil stockpile must be temporarily stabilized.
 - b. Channels must be stabilized as soon as they are installed.
 - c. Inlet protection for culverts must be included in the sequence.
5. Include the minimum vegetation requirements in the plans.

Except as noted below, stabilization measures shall be initiated as soon as practicable in portions of the site where construction activities have temporarily or permanently ceased, but in no case more than 7 days after the construction activity in that portion of the site has temporarily or permanently ceased.
(a) Where the initiation of stabilization measures by the 7th day after construction activities temporary or permanently ceases is precluded by snow cover, stabilization measures shall be initiated as soon as conditions allow.
(b) Where construction activity will resume on a portion of the site within 21 days from when activities ceased, (e.g., the total time period that construction activity is temporarily halted is less than 21 days) then stabilization measures do not have to be initiated on that portion of the site by the 7th day after construction activities have temporarily ceased.
(c) Areas where the seed has failed to germinate adequately (uniform perennial vegetative cover with a density of 70%) within 30 days after seeding and mulching must be reseeded immediately, or as soon as weather conditions allow.
(d) All diversions must be stabilized prior to becoming functional.

6. Twelve months seems a bit long for this project to be completed, especially when silt fences is the only sediment control provided for the pad. Either shorten the time frames or provide a sturdier sediment control.

Please submit three (3) copies of the additional information requested within 30 days of receipt of this email. If additional time is needed, please notify this office.

Please be aware that approval for General Permit coverage must be obtained prior to construction.

Sincerely,

Megan E. Grase
Environmental Resources Specialist
WV Dept. of Environmental Protection
Division of Water and Waste Management
601 57th Street SE
Charleston, WV 25304
phone: (304)926-0499 x1194
fax: (304)926-0463
Visit our Construction Stormwater Website
Check out our EAS BMP Manual

 Think before you print



West Virginia Department of Environmental Protection

Division of Water and Waste Management
601 37th Street SE
Charleston, WV 25304-2345
Telephone Number (304) 526-0495
Fax Number (304) 526-0496

Earl Ray Tomblin, Governor
Randy C. Huffman, Cabinet Secretary
www.dep.wv.gov

February 4, 2013

STEVEN P. MCGOWAN
ARROW WV INC
C/O STEPTOE & JOHNSON, PLLC, PO BOX 1588
CHARLESTON, WV 25326

RE: Construction projects with active registrations
under WV/NPDES General Permit No.
WV0115924-Registration No. WVR105766 in
Fayette Co.
Summit Bechtel Reserve-Water Tank Site and
Access Road

Dear Permittee:

You currently hold an active registration under the WV/NPDES Stormwater Construction General Permit (No. WV0115924). This permit was renewed on December 5, 2012, and became effective on January 4, 2013. Said permit can be found on our website at http://www.dep.wv.gov/WVNPDES/Stormwater/esw/Documents/Final_Signed_2012_CSW_General_Permit.pdf.

Sites approved from January 1, 2011, thru January 3, 2013, are hereby granted coverage under General WV/NPDES Water Pollution Control Permit WV0115924. No action is required on your part at this time to maintain permit coverage. However, if new or expanded construction activities are proposed on your site, you must apply electronically for registration of those activities.

Please remember that a Notice of Termination (NOT) form must be submitted to terminate permit coverage when stabilization of the site is complete (NOT form enclosed).

Promoting a healthy environment.

February 4, 2013

If you would like to obtain a copy of this new permit (issued on December 5th, 2012), please contact Sharon Mullins with the Stormwater Team. She can be reached at (304) 926-0499 Ext. 1132.

If you have any questions, please contact Yogesh Patel at (304) 926-0499, Ext. 1014 or by email at Yogesh.P.Patel@wv.gov preferable.

Sincerely,



Scott G. Mandrola
Director

SCM:yp

Enclosure

cc: Env. Inspector
Env. Inspector Supervisor

DEP NPDESEP

From: DEP NPDESEP
Sent: Wednesday, November 14, 2012 8:53 AM
To: DEP NPDESEP; steven.mcgowan@stepco-johnson.com
Cc: armando.benincasa@stepco-johnson.com; jfurst@hmcapital.com;
jason.asbury@terraron.com; Hendley, John H; Uilly, James K (DEP); Quinn, Deborah J
Subject: Approval of Transfer of Ownership for WVR105766, Summit Bechtel Reserve- Water
Tank Site and Access Road, Fayette County
Attachments: NOT 14400_SW_Cons_Termination_notices.doc

Steven P. McGowan
Arrow WV Inc.
c/o Stepco & Johnson, YLLC
PO Box 1388
Charleston, WV 25326

Physical Site Location: WV Rt. 61, Mount Hope

Please be advised that this e-mail constitutes approval for transfer of WV/NPDES General Water Pollution Control Permit Registration No. WVR105766, issued on October 06, 2011, from Furst, John D. to Arrow WV Inc. has been made in the records of the Division of Water and Waste Management on November 07, 2012. All the responsibilities of the terms and conditions of said permit remains in full force and effect.

Please note that copies of all future correspondence regarding the permit must be forwarded to the Field Inspector and Field Supervisor at the following address:

WV Department of Environmental Protection
Division of Water & Waste Management
Permitting and Engineering Branch
601 57th Street SE
Charleston, WV 25304-2345

Department of Environmental Protection
Environmental Enforcement
254 Industrial Drive
Oak Hill, WV 25901

We've also attached a "Notice of Termination" form to be completed and submitted when all disturbed areas are stabilized.

Your annual permit fee has been assessed as \$500.00. You will be invoiced by this agency upon the anniversary date of this approval date. Failure to submit the annual fee within ninety (90) days of the due date will render your permit void upon the date you are mailed a certified written notice to that effect.

If any questions, please do not hesitate to contact Alice Canley at (304) 926-0499 Ext. 1103 or by email at Alice.Canley@wv.gov.

Scott G. Mandrolia, Director
WV DEP-Division of Water & Waste Mgt.
601 57th St. SE
Charleston, WV 25304-2345

Candley, Alice E

From: Timmermeyer, William F
Sent: Friday, November 09, 2012 1:32 PM
To: Candley, Alice E
Subject: FW: Arrow's Transfer


Finally

From: Armando Benincasa [mailto:Armando.Benincasa@steeptoejohnson.com]
Sent: Friday, November 09, 2012 1:31 PM
To: Timmermeyer, William F
Cc: Steven McGowan
Subject: RE: Arrow's Transfer

Yes.

Armando Benincasa
Steeptoe & Johnson PLLC
P.O. Box 1500, Charleston, WY 82509-1000
Charleston, Wyoming, 8th Floor
707 15th Street, Suite Charleston, WY 82501
O: 304-383-3147 F: 304-383-4180 C: 304-550-0921

armando.benincasa@steeptoejohnson.com
www.steeptoejohnson.com



From: Timmermeyer, William F [mailto:William.F.Timmermeyer@wy.gov]
Sent: Friday, November 09, 2012 12:19 PM
To: Armando Benincasa
Subject: RE: Arrow's Transfer

Do you want us to use this address:



Thanks
Bill

From: Armando Benincasa [mailto:Armando.Benincasa@steeptoejohnson.com]
Sent: Thursday, November 08, 2012 2:14 PM
To: Timmermeyer, William F
Subject: Re: Arrow's Transfer

Please send those documents to Steve McGowan as General Counsel. Do you have his address?

ARROW WV, INC.
An affiliate of the Boy Scouts of America
1325 W. Walnut Hill Road
Irving, Texas 75015-3079

West Virginia Department of Environmental Protection

Re: DEP Permit - Arrow WV, Inc.

Sir:

This letter serves to authorize Steven P. McGowan, General Counsel of Arrow WV, Inc., to sign documents on behalf of Arrow WV, Inc. pertaining to any permits issued to Arrow WV, Inc.

ARROW WV, INC.

BY:


Steven P. McGowan

ITS:

President



Chase Tower, Eighth Floor
P.O. Box 1588
Charleston, WV 25304-1588
(304) 353-3000 (304) 353-8180 Fax
www.stephens-johnson.com

Write Contact Information

(304) 353-8147
Armando Benincasa@stephens-johnson.com

March 15, 2012

Via Hand Delivery

Yogesh Patel, P.E.
Division of Water and Waste Management
West Virginia Department of
Environmental Protection
601 5th Street SE
Charleston, West Virginia 25304

RECEIVED MAR 16 2012

Re: Transfer of West Virginia National Pollutant Discharge
Elimination System Permits from John D. Furst to Arrow WV, Inc.

Dear Mr. Patel:

Please accept this correspondence as formal notice to the West Virginia Department of Environmental Protection by and on behalf of John D. Furst, by counsel, of the transfer of legal responsibility for compliance with the terms and conditions of those WV/NPDES Permits set forth in attachment A to this letter formally issued to John D. Furst to Arrow WV, Inc., pursuant to 47 Code of State Regulation, Series 10-3.5.d.

In furtherance of this request and pursuant to the applicable regulation cited above, this request is made more than thirty days prior to formal transfer of permit responsibility which shall occur on May 7, 2012. Please find enclosed an original and two copies of Form WRD 10-64N executed by the parties as well as an original and two copies of a Letter Agreement executed by the parties setting forth the time and extent of transfer of permit responsibility.

Should you have any questions regarding this request, please contact me at (304) 353-8147. Thank you in advance for your time and attention to this matter.

Sincerely,

Armando Benincasa

Enclosure
AFB/dav

cc: John D. Furst
Arrow WV, Inc.

CMS970210v1

West Virginia • Ohio • Kentucky • Pennsylvania

TERMINAL

ATTACHMENT A

- 401 Certification No. WQC-10-0012, Issue Date 8/18/11 (The Summit);
- Permit No. WV0115924, Registration No. WVR105365, Issue Date 4/28/11 (The Summit – IRT Roads);
- Permit No. WV0115924, Registration No. WVR105492, Issue Date 5/13/11 (The Summit – Bechtel Family Scout Reserve Road Around Lake A1);
- Permit No. WV0115924, Registration No. WVR105508, Issue Date 6/15/11 (AML Loop Road);
- Permit No. WV0115924, Registration No. WVR105641, Issue Date 8/10/11 (The Summit – Bechtel Family National Scouting Reserve: Dams);
- Permit No. WV0115924, Registration No. WVR105669, Issue Date 11/9/11 (The Bechtel Summit – Camp D&E Access Road);
- Permit No. WV0115924, Registration No. WVR105670, Issue Date 10/28/11 (The Bechtel Summit – Glen Jean Entrance);
- Permit No. WV0115924, Registration No. WVR105757, Issue Date 12/6/11 (The Bechtel Summit – Core Road);
- Permit No. WV0115924, Registration No. WVR105766, Issue Date 10/6/11 (Summit Bechtel Reserve Water Tank Site and Access Road);
- Permit No. WV0115924, Registration No. WVR105808, Issue Date 10/27/11 (Water Tank Stockpile Site);
- Permit No. WV0115924, Registration No. WVR105829, Issue Date 11/22/11 (Waste Area 3/Dam Hollow Area);
- Permit No. WV0115924, Registration No. WVR105857, Issue Date 12/14/11 (Adult Camp Utility Corridor);
- Permit No. WV0115924, Registration No. WVR105872, Issue Date 2/24/12 (Logistics Access Road);
- Permit No. WV0115924, Registration No. WVR105892, Issue Date 1/19/12 (The Summit – Bechtel Family National Scouting Reserve : Dams A and 1.2);

ATTACHMENT A CONTINUED

Permit No. WV0115924, Registration No. WVR105896, Issue Date 2/9/12 (Sawmill Access Road);

Permit No. WV0115924, Registration No. WVR105931, Issue Date 2/15/12 (Village Core Tree House Site);



Permit No. WV0115924, Registration No. WVR105951, Issue Date 2/24/12 (Adventure Point Outlook).

THE SUMMIT

BECHTEL RESERVE

Erosion & Sedimentation Control Plan For Proposed Tank Site & Access Road

APPROVED



PREPARED BY:



SUBMITTED TO WVDEP SEPTEMBER 14, 2011
LAST REVISED: OCTOBER 4, 2011
APPROVED 10/6/2011 BY WVDEP

PREPARED FOR:

Trinity Works
411 Main Street, Suite 210
Mount Hope, WV 25880
P: 304-877-7807
F: 304-877-7908

COVER SHEET


THE SUMMIT
BECHTEL RESERVE
FAVETTE COUNTY, WEST VIRGINIA

SE-0

Serial no.	1000
Year	1970
Volume	117
Page	1000
Date	SEPT, 1971

BECHTEL MEDICAL
FAYETTE COUNTY, WEST VIRGINIA

800-441-2111 (Toll Free)
 212-693-1100 (New York)
 212-693-1101 (New York)
 212-693-1102 (New York)

[illegible]

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100
101
102
103
104
105
106
107
108
109
110
111
112
113
114
115
116
117
118
119
120
121
122
123
124
125
126
127
128
129
130
131
132
133
134
135
136
137
138
139
140
141
142
143
144
145
146
147
148
149
150
151
152
153
154
155
156
157
158
159
160
161
162
163
164
165
166
167
168
169
170
171
172
173
174
175
176
177
178
179
180
181
182
183
184
185
186
187
188
189
190
191
192
193
194
195
196
197
198
199
200
201
202
203
204
205
206
207
208
209
210
211
212
213
214
215
216
217
218
219
220
221
222
223
224
225
226
227
228
229
230
231
232
233
234
235
236
237
238
239
240
241
242
243
244
245
246
247
248
249
250
251
252
253
254
255
256
257
258
259
260
261
262
263
264
265
266
267
268
269
270
271
272
273
274
275
276
277
278
279
280
281
282
283
284
285
286
287
288
289
290
291
292
293
294
295
296
297
298
299
300
301
302
303
304
305
306
307
308
309
310
311
312
313
314
315
316
317
318
319
320
321
322
323
324
325
326
327
328
329
330
331
332
333
334
335
336
337
338
339
340
341
342
343
344
345
346
347
348
349
350
351
352
353
354
355
356
357
358
359
360
361
362
363
364
365
366
367
368
369
370
371
372
373
374
375
376
377
378
379
380
381
382
383
384
385
386
387
388
389
390
391
392
393
394
395
396
397
398
399
400
401
402
403
404
405
406
407
408
409
410
411
412
413
414
415
416
417
418
419
420
421
422
423
424
425
426
427
428
429
430
431
432
433
434
435
436
437
438
439
440
441
442
443
444
445
446
447
448
449
450
451
452
453
454
455
456
457
458
459
460
461
462
463
464
465
466
467
468
469
470
471
472
473
474
475
476
477
478
479
480
481
482
483
484
485
486
487
488
489
490
491
492
493
494
495
496
497
498
499
500
501
502
503
504
505
506
507
508
509
510
511
512
513
514
515
516
517
518
519
520
521
522
523
524
525
526
527
528
529
530
531
532
533
534
535
536
537
538
539
540
541
542
543
544
545
546
547
548
549
550
551
552
553
554
555
556
557
558
559
560
561
562
563
564
565
566
567
568
569
570
571
572
573
574
575
576
577
578
579
580
581
582
583
584
585
586
587
588
589
590
591
592
593
594
595
596
597
598
599
600
601
602
603
604
605
606
607
608
609
610
611
612
613
614
615
616
617
618
619
620
621
622
623
624
625
626
627
628
629
630
631
632
633
634
635
636
637
638
639
640
641
642
643
644
645
646
647
648
649
650
651
652
653
654
655
656
657
658
659
660
661
662
663
664
665
666
667
668
669
670
671
672
673
674
675
676
677
678
679
680
681
682
683
684
685
686
687
688
689
690
691
692
693
694
695
696
697
698
699
700
701
702
703
704
705
706
707
708
709
710
711
712
713
714
715
716
717
718
719
720
721
722
723
724
725
726
727
728
729
730
731
732
733
734
735
736
737
738
739
740
741
742
743
744
745
746
747
748
749
750
751
752
753
754
755
756
757
758
759
760
761
762
763
764
765
766
767
768
769
770
771
772
773
774
775
776
777
778
779
780
781
782
783
784
785
786
787
788
789
790
791
792
793
794
795
796
797
798
799
800
801
802
803
804
805
806
807
808
809
810
811
812
813
814
815
816
817
818
819
820
821
822
823
824
825
826
827
828
829
830
831
832
833
834
835
836
837
838
839
840
84

[illegible]


1. The following information was obtained from the file of the
 2. FBI, New York, dated 10/10/61, and is being furnished to you for
 3. your information. It is being furnished to you for your information.
 4. The following information was obtained from the file of the
 5. FBI, New York, dated 10/10/61, and is being furnished to you for
 6. your information. It is being furnished to you for your information.
 7. The following information was obtained from the file of the
 8. FBI, New York, dated 10/10/61, and is being furnished to you for
 9. your information. It is being furnished to you for your information.
 10. The following information was obtained from the file of the
 11. FBI, New York, dated 10/10/61, and is being furnished to you for
 12. your information. It is being furnished to you for your information.


TERADON

APOL. 1000	10/10/00	10/10/00	10/10/00
10/10/00	10/10/00	10/10/00	10/10/00



LAUNDRY		SEW		BATCH PROPERTY		BATCH LAUNDRY	
WASH	STAIN	WASH	STAIN	WASH	STAIN	WASH	STAIN
1	2	3	4	5	6	7	8
9	10	11	12	13	14	15	16
17	18	19	20	21	22	23	24
25	26	27	28	29	30	31	32
33	34	35	36	37	38	39	40
41	42	43	44	45	46	47	48
49	50	51	52	53	54	55	56
57	58	59	60	61	62	63	64
65	66	67	68	69	70	71	72
73	74	75	76	77	78	79	80
81	82	83	84	85	86	87	88
89	90	91	92	93	94	95	96
97	98	99	100	101	102	103	104
105	106	107	108	109	110	111	112
113	114	115	116	117	118	119	120
121	122	123	124	125	126	127	128
129	130	131	132	133	134	135	136
137	138	139	140	141	142	143	144
145	146	147	148	149	150	151	152
153	154	155	156	157	158	159	160
161	162	163	164	165	166	167	168
169	170	171	172	173	174	175	176
177	178	179	180	181	182	183	184
185	186	187	188	189	190	191	192
193	194	195	196	197	198	199	200
201	202	203	204	205	206	207	208
209	210	211	212	213	214	215	216
217	218	219	220	221	222	223	224
225	226	227	228	229	230	231	232
233	234	235	236	237	238	239	240
241	242	243	244	245	246	247	248
249	250	251	252	253	254	255	256
257	258	259	260	261	262	263	264
265	266	267	268	269	270	271	272
273	274	275	276	277	278	279	280
281	282	283	284	285	286	287	288
289	290	291	292	293	294	295	296
297	298	299	300	301	302	303	304
305	306	307	308	309	310	311	312
313	314	315	316	317	318	319	320
321	322	323	324	325	326	327	328
329	330	331	332	333	334	335	336
337	338	339	340	341	342	343	344
345	346	347	348	349	350	351	352
353	354	355	356	357	358	359	360
361	362	363	364	365	366	367	368
369	370	371	372	373	374	375	376
377	378	379	380	381	382	383	384
385	386	387	388	389	390	391	392
393	394	395	396	397	398	399	400
401	402	403	404	405	406	407	408
409	410	411					

[illegible]



DEP NPDES

From: DEP NPDES
Sent: Thursday, October 06, 2011 8:49 AM
To: DEP NPDES; jfurst@hmcapital.com
Cc: jason.sebury@hmcad.com; Grose, Megan E; Hendley, John H; Bandy, Jeremy W; Quinn, Deborah J
Subject: Approval for WVRI05766, Summit Bechtel Reserve- Water Tank Site and Access Road, Fayette Co., 8.75 Acres
Attachments: EP 14153_2007_Construction_Storm_Water_General_Permit(1).pdf; NOT 14400_SW_Cons_Termination_Notice.doc

John D. Furst
PO Box 472
Mount Hope, WV 25880
817-332-3918

Physical Site Location: WV 16, Mt. Hope

Please be advised that this e-mail constitutes approval for your construction activity and your registration no. is WVRI05766. You are now authorized to operate under WV/NPDES General Water Pollution Control Permit No. WV0115924, issued on November 3, 2007, copy attached.

You should carefully read the contents of this General Permit and become familiar with all requirements needed to remain in compliance with your permit. We've also attached a "Notice of Termination" form to be completed and submitted when all disturbed areas are stabilized. You can find the permit and Notice of Termination form via the Internet by visiting Permitting, Division of Water and Waste Management at www.wv.gov. Your annual permit fee has been assessed as \$500.00. You will be invoiced by this agency upon the anniversary date of this approval date. Failure to submit the annual fee within ninety (90) days of the due date will render your permit void upon the date you are mailed a certified written notice to that effect. Please be advised that a pro-rated annual permit fee may be assessed upon the completion date and proper stabilization.

Scott G. Mandrola, Director
WV DEP-Division of Water & Waste Mgt.
601 57th St. SE
Charleston, WV 25304-2145
Phone: (304) 926-0495
Fax: (304) 926-0496

Revised
8/20/2014
File

REVISED: October 2009

GENERAL PERMIT REGISTRATION NO. WVB 105766
(Official use only)

SITE REGISTRATION APPLICATION FORM
WATER TANKS AND OTHER STRUCTURES FOR CATCHING, STORING, AND
DISCHARGING WATER

1. PROJECT NAME	Summit Bedrock Reserve - Water Tank Site and Access Road
2. APPLICANT'S NAME	John D. First
FEDERAL EMPLOYER IDENTIFICATION NUMBER *	27-0441319
* Required For Application Processing	
ADDRESS	P.O. Box 472 Mt. Hope, WV 25860
TELEPHONE	Office: 817-332-3918
E-MAIL ADDRESS	Cell: 817-998-0225 jfirst@terradon.com
3. CONTRACTOR ADDRESS	To Be Determined To Be Determined
TELEPHONE	() To Be Determined
4. PREPARER'S NAME ADDRESS	Terradon Corporation Attention: Jason Ashbury, ASLA P.O. Box 519 Niota, WV 25143
TELEPHONE	304-755-8291
E-MAIL ADDRESS	jason.ashbury@terradon.com
5. ACRES DISTURBED	8.75
RAINFALL ZONE	3
APPLICATION FEE	\$1,170.00
6. LATITUDE DEGREES 37 MINUTES 54 SECONDS 52	
LONGITUDE DEGREES 81 MINUTES 09 SECONDS 10	
TOPOGRAPHIC MAP WITH SITE LOCATED (ATTACH COPY)	
7. NEAREST TOWN	Mt. Hope
COUNTY	Fayette
COUNTY ROUTE	WV16
8. RECEIVING STREAM(S)	Barren Branch and Dunkleup Creek
BASIN	Lower New River
MUNICIPAL SYSTEM OPERATOR	N/A
9. PROJECT DESCRIPTION	Water storage tank site and access road construction.

10. ESTIMATED START & COMPLETION DATES FOR PROJECT
October 2011 to April 2012

11. CUBIC YARDS OF EXCAVATION (CUT/FILL) & WASTE/BORROW SITES
(ATTACH SOILS REPORT)

76,187.66 CY Cut 2,265.65 Fill

73,922.01 CY Waste

Waste Material will be taken to previously approved waste site 2 near Camp A.

12. RELATIVE TIME LINE OF CONSTRUCTION ACTIVITIES

Sequence of events upon award of construction contract:

1. Installation of P&S controls (2 weeks)

2. Grading (4 weeks)

3. Tank Construction (14 weeks)

4. Final stabilization (2 weeks)

5. Remove P&S controls (2 weeks)

(Note: Some of these tasks will overlap)

NOTE: IF ANY OF THE FOLLOWING CONDITIONS APPLY, SUBMIT A NOTARIZED, SIGNED STATEMENT FOR BILLING SO THAT THE PROJECT CAN BE SENT OUT TO PUBLIC NOTICE

- GRADING PHASE OF CONSTRUCTION WILL LAST FOR 1 YEAR OR LONGER

- DISTURBANCE OF 100 ACRES OR MORE

- DISCHARGE TO OR UPSTREAM OF TIER 2.5 OR TIER 3 WATERS

SEE INSTRUCTIONS FOR DETAILS AND NOTICE PROCESS

13. NARRATIVE DESCRIPTION OF EROSION AND SEDIMENT CONTROLS

See Sheet SE-1 for narrative of erosion and sediment controls. A list of proposed controls is:

1. Silt fence

2. Mulching

3. Seeding - temporary and final

4. Gravel roadway stabilization

5. Pipe outlet protection

6. Culverts

7. Straw wattles

8. Slope matting

14. SEQUENCE OF CONSTRUCTION

See attached Sheet SE-1 for sequence of construction.

15. DETAILED SITE MAP(S) OF EROSION AND SEDIMENT CONTROLS (ATTACH)
16. SITE MAP OF THE FINAL CONDITIONS SHOWING THE STORMWATER MANAGEMENT FACILITIES (ATTACH)

17. PRE- AND POST-DEVELOPMENT DRAINAGE AREA MAPS IDENTIFYING DISCHARGE POINTS AND SUPPORTING CALCULATIONS (ATTACH)

PRE-DEVELOPMENT PEAK DISCHARGE RATE(S) FOR 1 YR/24 HOUR STORM
5.88 cfs

POST-DEVELOPMENT PEAK DISCHARGE RATE(S) FOR 1 YR/24 HOUR STORM
6.47 cfs

18. NARRATIVE DESCRIPTION OF THE FINAL STORMWATER MANAGEMENT AND POLLUTION PREVENTION
Stormwater is collected via the culverts and discharged in a safe manner down-slope to its original discharge point.

19. DO YOU HAVE A PERMANENT STORMWATER MANAGEMENT FACILITY ON THIS PROJECT? CHECK THE APPROPRIATE BOX. IF YES, COMPLETE 19A.

☐ Yes.
☒ No.

A. WHICH OF THE FOLLOWING BEST MANAGEMENT PRACTICES (BMPs) WILL BE UTILIZED FOR THIS PROJECT? ALSO, WHAT IS THE AMOUNT OF DRAINAGE ACREAGE (IN ACRES) THAT WILL FLOW THROUGH THESE BMPs WHILE ACTING AS PERMANENT STORMWATER MANAGEMENT FACILITIES?
LIST COORDINATES AND DRAINAGE FOR EACH POND SEPARATELY

☐ Dry Detention Ponds Acres Drained: _____
Latitude: _____ Longitude: _____

☐ Dry Extended Detention Ponds Acres Drained: _____
Latitude: _____ Longitude: _____

☐ Urban Infiltration Practices Acres Drained: _____

☐ Urban Filtering Practices Acres Drained: _____

☐ Wet Ponds and Wetlands Acres Drained: _____
Latitude: _____ Longitude: _____

Define how the above list of BMPs may be found on Page 17 of the Instructions for Completion, the Site Specific Storm Application Form.

20. PUBLIC NOTICE SIGN (SEE INSTRUCTIONS AND SECTION G.4.b.6 OF THE GENERAL

PERMIT). ALL APPLICANTS ARE REQUIRED TO POST A PUBLIC NOTICE SIGN ONSITE WITHIN 24 HOURS OF SUBMITTING AN APPLICATION. ATTACH SITE SPECIFIC TEMPLATE.

BY COMPLETING AND SUBMITTING THIS APPLICATION, I HAVE REVIEWED AND UNDERSTAND AND AGREE TO THE TERMS AND CONDITIONS OF THE GENERAL PERMIT ISSUED ON NOVEMBER 5, 2007. I UNDERSTAND THAT PROVISIONS OF THE PERMIT ARE ENFORCEABLE BY LAW. VIOLATION OF ANY TERM AND CONDITION OF THE GENERAL PERMIT AND/OR OTHER APPLICABLE LAW OR REGULATIONS CAN LEAD TO ENFORCEMENT ACTION.

I CERTIFY UNDER PENALTY OF LAW THAT I HAVE PERSONALLY EXAMINED AND AM FAMILIAR WITH THE INFORMATION SUBMITTED ON THIS FORM AND ALL ATTACHMENTS AND THAT, BASED ON MY INQUIRING OF THOSE INDIVIDUALS IMMEDIATELY RESPONSIBLE FOR OBTAINING THE INFORMATION, THE INFORMATION SUBMITTED IS, TO THE BEST OF MY KNOWLEDGE AND BELIEF, TRUE, ACCURATE, AND COMPLETE. I AM AWARE THAT THERE ARE SIGNIFICANT PENALTIES FOR SUBMITTING FALSE INFORMATION, INCLUDING THE POSSIBILITY OF FINE AND IMPRISONMENT.

OFFICIAL SIGNATURE _____ DATE _____

PRINT NAME _____

PRIOR TO FILING THIS APPLICATION, YOU MAY WISH TO OBTAIN A COPY OF THE LEGISLATIVE RULES OF THE DEPARTMENT OF ENVIRONMENTAL PROTECTION, TITLE 47, SERIES 26, WATER POLLUTION CONTROL PERMIT FEE SCHEDULE IN ORDER TO DETERMINE THE APPROPRIATE PERMIT APPLICATION FEE REQUIRED TO ACCOMPANY YOUR SUBMISSION OF THIS APPLICATION. YOU CAN OBTAIN A COPY OF THE REGULATION FROM THE SECRETARY OF STATE'S OFFICE, STATE CAPITOL BUILDING, CHARLESTON, WV 25305. HOWEVER, YOU MAY WISH TO USE THE TABLE FOUND IN ITEM V. OF THE ATTACHED INSTRUCTIONS.

YOUR CHECK OR MONEY ORDER FOR THE APPROPRIATE APPLICATION FEE MUST BE MADE PAYABLE TO THE WEST VIRGINIA DEPARTMENT OF ENVIRONMENTAL PROTECTION.

We will process your personal information (email address, mailing address and/or telephone number) in accordance with the State of West Virginia's Privacy Policy for appropriate and customary business purposes. Your personal information may be disclosed to other State agencies or third parties in the normal course of business or as needed to comply with mandatory or regulatory requirements, including Freedom of Information Act requests. The Division of Water and Waste Management will appropriately secure your personal information. If you have any questions about our use of your personal information, please contact the DEP's Chief Privacy officer at depr@wv.gov.

ALL SPILLS OR ACCIDENTAL DISCHARGES ARE REQUIRED TO BE REPORTED IMMEDIATELY TO THE EMERGENCY RESPONSE SPILL ALERT SYSTEM TOLL FREE TELEPHONE NUMBER 1-800-642-3074. CALLS FROM OUT OF STATE SHOULD BE MADE TO 304-349-8899.

REVISED: October 2009

GENERAL PERMIT REGISTRATION NO. WVR 105766

(0000000000)

SITE REGISTRATION APPLICATION FORM
WV DEPARTMENT OF NATURAL RESOURCES
DIVISION OF WATER
THREE ACRES OR GREATER

1. PROJECT NAME Summit Bechtel Reserve - Water Tank Site and Access Road

2. APPLICANT'S NAME John D. Furt

FEDERAL EMPLOYER IDENTIFICATION NUMBER *

* Required For Applications Processing

ADDRESS

P.O. Box 472

Mt. Hope, WV 25880

TELEPHONE

Office: 817-332-3918

Cell: 817-998-0225

E-MAIL ADDRESS

dfurt@hmsnet.com

3. CONTRACTOR

ADDRESS

To Be Determined

To Be Determined

TELEPHONE

() To Be Determined

4. PREPARER'S NAME

ADDRESS

Terradon Corporation

Attention: Jason Ashbury, ASLA

P.O. Box 519

Niles, WV 25143

304-755-8291

jason.ashbury@terraddon.com

5. ACRES DISTURBED 8.75

RAINFALL ZONE 3

APPLICATION FEE \$1,170.00

6. LATITUDE DEGREES 37 MINUTES 54 SECONDS 52

LONGITUDE DEGREES 81 MINUTES 09 SECONDS 10

TOPOGRAPHIC MAP WITH SITE LOCATED (ATTACH COPY)

7. NEAREST TOWN

COUNTY

COUNTY ROUTE

Mt. Hope

Fayette

WV16

8. RECEIVING STREAM(S)

BASIN

MUNICIPAL SYSTEM OPERATOR

Barren Branch and Dumbleup Creek

Lower New River

N/A

9. PROJECT DESCRIPTION

Water storage tank site and access road construction.

RECEIVED SEP 23 2011

10. ESTIMATED START & COMPLETION DATES FOR PROJECT
October 2011 to November 2012

11. CUBIC YARDS OF EXCAVATION (CUT/FILL) & WASTE/BORROW SITES
(ATTACH SOILS REPORT)

76,187.66 CY Cut 2,265.65 FILL
73,922.01 CY Waste

See attached drawing of location of waste area no. 3.

12. RELATIVE TIME LINE OF CONSTRUCTION ACTIVITIES

Sequence of events upon award of construction contract:

1. Installation of E&S controls (2 weeks)
2. Grading (4 weeks)
3. Tank Construction (40 weeks)
4. Final stabilization (2 weeks)
5. Remove E&S controls (2 weeks)

(Note: Some of these tasks will overlap)

NOTE: IF ANY OF THE FOLLOWING CONDITIONS APPLY, SUBMIT A NOTARIZED, SIGNED STATEMENT FOR FILING SO THAT THE PROJECT CAN BE SENT OUT TO PUBLIC NOTICE

- GRADING PHASE OF CONSTRUCTION WILL LAST FOR 1 YEAR OR LONGER
- DISTURBANCE OF 100 ACRES OR MORE
- DISCHARGE TO OR UPSTREAM OF TIER 2.5 OR TIER 3 WATERS

SEE INSTRUCTIONS FOR DETAILS AND NOTICE PROCESS

13. NARRATIVE DESCRIPTION OF EROSION AND SEDIMENT CONTROLS

See Sheet SE-1 for narrative of erosion and sediment controls. A list of proposed controls is:

1. Silt fence
2. Mulching
3. Seeding - temporary and final
4. Gravel roadway stabilization
5. Pipe outlet protection
6. Culverts
7. Straw wattles
8. Slope matting

14. SEQUENCE OF CONSTRUCTION

See attached Sheet SE-1 for sequence of construction.

RECEIVED SEP 28 2011

15. DETAILED SITE MAP(S) OF EROSION AND SEDIMENT CONTROLS (ATTACH)
16. SITE MAP OF THE FINAL CONDITIONS SHOWING THE STORMWATER MANAGEMENT FACILITIES (ATTACH)

17. PRE- AND POST-DEVELOPMENT DRAINAGE AREA MAPS IDENTIFYING DISCHARGE POINTS AND SUPPORTING CALCULATIONS (ATTACH)

PRE-DEVELOPMENT PEAK DISCHARGE RATE(S) FOR 1YR/24 HOUR STORM
5.88 cfs

POST-DEVELOPMENT PEAK DISCHARGE RATE(S) FOR 1YR/24 HOUR STORM
6.47 cfs

18. NARRATIVE DESCRIPTION OF THE FINAL STORMWATER MANAGEMENT AND POLLUTION PREVENTION

Stormwater is collected via the culverts and discharged in a safe manner down-slope to its original discharge point.

19. DO YOU HAVE A PERMANENT STORMWATER MANAGEMENT FACILITY ON THIS PROJECT? CHECK THE APPROPRIATE BOX. IF YES, COMPLETE 19A.

☐ Yes
☒ No

A. WHICH OF THE FOLLOWING BEST MANAGEMENT PRACTICES (BMPs) WILL BE UTILIZED FOR THIS PROJECT? ALSO, WHAT IS THE AMOUNT OF DRAINAGE ACREAGE (IN ACRES) THAT WILL FLOW THROUGH THESE BMPs WHILE ACTING AS PERMANENT STORMWATER MANAGEMENT FACILITIES?
LIST COORDINATES AND DRAINAGE FOR EACH POND SEPARATELY

☐ Dry Detention Ponds Acres Drained: _____
Latitude: _____ Longitude: _____

☐ Dry Extended Detention Ponds Acres Drained: _____
Latitude: _____ Longitude: _____

☐ Urban Infiltration Practices Acres Drained: _____
Latitude: _____ Longitude: _____

☐ Urban Filtering Practices Acres Drained: _____
Latitude: _____ Longitude: _____

☐ Wet Ponds and Wetlands Acres Drained: _____
Latitude: _____ Longitude: _____

Definition for the above list of BMPs may be found on Page 17 of the Regulations for Completing the Site Specific Form Application Page.

20. PUBLIC NOTICE SIGN (SEE INSTRUCTIONS AND SECTION G.4.b.6 OF THE GENERAL

RECEIVED SEP 23 2001

PERMIT). ALL APPLICANTS ARE REQUIRED TO POST A PUBLIC NOTICE SIGN ON SITE WITHIN 24 HOURS OF SUBMITTING AN APPLICATION. ATTACH SITE SPECIFIC TEMPLATE.

BY COMPLETING AND SUBMITTING THIS APPLICATION, I HAVE REVIEWED AND UNDERSTAND AND AGREE TO THE TERMS AND CONDITIONS OF THE GENERAL PERMIT ISSUED ON NOVEMBER 5, 2007. I UNDERSTAND THAT PROVISIONS OF THE PERMIT ARE ENFORCEABLE BY LAW. VIOLATION OF ANY TERM AND CONDITION OF THE GENERAL PERMIT AND/OR OTHER APPLICABLE LAW OR REGULATIONS CAN LEAD TO ENFORCEMENT ACTION.

I CERTIFY UNDER PENALTY OF LAW THAT I HAVE PERSONALLY EXAMINED AND AM FAMILIAR WITH THE INFORMATION SUBMITTED ON THIS FORM AND ALL ATTACHMENTS AND THAT, BASED ON MY INQUIRY OF THOSE INDIVIDUALS IMMEDIATELY RESPONSIBLE FOR OBTAINING THE INFORMATION, THE INFORMATION SUBMITTED IS, TO THE BEST OF MY KNOWLEDGE AND BELIEF, TRUE, ACCURATE, AND COMPLETE. I AM AWARE THAT THERE ARE SIGNIFICANT PENALTIES FOR SUBMITTING FALSE INFORMATION, INCLUDING THE POSSIBILITY OF FINE AND IMPRISONMENT.

OFFICIAL SIGNATURE Jack O. First DATE 9-13-11

PRINT NAME Jack O. First

PRIOR TO FILING THIS APPLICATION, YOU MAY WISH TO OBTAIN A COPY OF THE LEGISLATIVE RULES OF THE DEPARTMENT OF ENVIRONMENTAL PROTECTION, TITLE 47, SERIES 26, WATER POLLUTION CONTROL PERMIT FEE SCHEDULE IN ORDER TO DETERMINE THE APPROPRIATE PERMIT APPLICATION FEE REQUIRED TO ACCOMPANY YOUR SUBMISSION OF THIS APPLICATION. YOU CAN OBTAIN A COPY OF THE REGULATION FROM THE SECRETARY OF STATE'S OFFICE, STATE CAPITOL BUILDING, CHARLESTON, WV 25305. HOWEVER, YOU MAY WISH TO USE THE TABLE FOUND IN ITEM V. OF THE ATTACHED INSTRUCTIONS.

YOUR CHECK OR MONEY ORDER FOR THE APPROPRIATE APPLICATION FEE MUST BE MADE PAYABLE TO THE WEST VIRGINIA DEPARTMENT OF ENVIRONMENTAL PROTECTION.

We will process your personal information (email address, mailing address and/or telephone number) in accordance with the State of West Virginia's Privacy Policy for appropriate and customary business purposes. Your personal information may be disclosed to other State agencies or third parties in the normal course of business or as needed to comply with statutory or regulatory requirements, including Freedom of Information Act requests. The Division of Water and Waste Management will appropriately secure your personal information. If you have any questions about our use of your personal information, please contact the DEP's Chief Privacy officer at dep@wv.gov.


ALL SPILLS OR ACCIDENTAL DISCHARGES ARE REQUIRED TO BE REPORTED IMMEDIATELY TO THE EMERGENCY RESPONSE SPILL ALERT SYSTEM TOLL FREE TELEPHONE NUMBER 1-800-642-3074. CALLS FROM OUT OF STATE SHOULD BE MADE TO 304-348-8895.

RECEIVED SEP 23 2011

Water Tank Site Drainage Calculations

SWALES - WATER TANK SITE - PERMANENT EROSION CONTROL

SWALE I.D.	SLOPE ft/ft	Qd cfs	WIDTH ft	10-YR NORMAL DEPTH ft	LEFT SIDE SLOPE x:1	RIGHT SIDE SLOPE x:1	VELOCITY fps	SHEAR STRESS lbs/sf	EROSION PROTECTION	REMARKS
Swale to Drainage Point 1	0.1038	1.36	1	0.21	3	3	3.97	1.38	TYPE A MATTING	
Swale to Drainage Point 2	0.0883	2.38	1	0.32	3	3	3.70	1.38	TYPE A MATTING	
Swale to Drainage Point 3	0.0950	0.93	1	0.50	3	3	0.74	2.97	TYPE A MATTING	
Swale to Drainage Point 4	0.0991	4.60	1	0.40	3	3	5.23	2.47	TYPE A MATTING	
Swale to Drainage Point 5	0.0498	2.19	1	0.33	3	3	3.33	1.01	GRASS	
Swale to Drainage Point 6	0.0878	2.15	1	0.30	3	3	3.77	1.27	TYPE A MATTING	



Pre and Post Development Flow Calculations (Flow Values in cfs)									
Drainage Area	Pre-Development Flow				Post-Development Flow				
	1 Year	10 Year	25 Year	1 Year	10 Year	25 Year	1 Year	10 Year	25 Year
1	0.58	1.34	1.77	0.61	1.36	1.80			
2	0.81	2.04	2.78	1.02	2.38	3.16			
3	0.33	0.81	1.10	0.41	0.93	1.24			
4	1.59	4.04	5.50	1.97	4.60	6.12			
5	0.76	1.89	2.56	0.96	2.19	2.90			
6	1.37	3.55	4.85	1.56	3.76	5.03			
7	2.36	6.06	8.26	3.00	6.97	9.26			
8	2.06	4.75	6.29	2.53	5.38	6.99			
9	0.72	1.84	2.51	0.92	2.15	2.85			
Total Flow	8.58	23.69	32.73	10.80	26.68	35.97			

Water Tank Site
Post-Development Calculations
Contract U13

1 Year Storm

Lawrence Hale
Terracon Corporation
401 Jacobson Drive
Poco, WV 25143
Phone: (304)-755-8291

General Information

Storm Information:

Storm Type:	NRCS Type II
Design Storm:	1 yr - 24 hr
Rainfall Depth:	2.360 inches

Structure Networking:

Type	Stru #	(Flow Inlet)	Stru #	Musk K (hrs)	Musk X	Description
Null	#1	==>	End	0.000	0.000	Total Outflow
Culvert	#2	==>	#1	0.000	0.000	Discharge Point 1 (HDPE CULVERT #1)
Culvert	#3	==>	#1	0.000	0.000	Discharge Point 2 (HDPE CULVERT #2)
Culvert	#4	==>	#1	0.000	0.000	Discharge Point 3 (HDPE CULVERT #3)
Culvert	#5	==>	#1	0.000	0.000	Discharge Point 4 (HDPE CULVERT #4)
Culvert	#6	==>	#1	0.000	0.000	Discharge Point 5 (HDPE CULVERT #5)
Null	#7	==>	#1	0.000	0.000	Discharge Point 6
Null	#8	==>	#1	0.000	0.000	Discharge Point 7
Null	#9	==>	#1	0.000	0.000	Discharge Point 8
Null	#10	==>	#1	0.000	0.000	Discharge Point 9

CF	#10
Null	Null
CF	#9
Null	Null
CF	#8
Null	Null
CF	#7
Null	Null
CF	#6
Culvert	Culvert
CF	#5
Culvert	Culvert
CF	#4
Culvert	Culvert
CF	#3
Culvert	Culvert
CF	#2
Culvert	Culvert
#1	Null

Structure Summary:

	Immediate Contributing Area (ac)	Total Contributing Area (ac)	Peak Discharge (cfs)	Total Runoff Volume (ac-ft)
#10	1.680	1.680	0.92	0.09
#9	3.510	3.510	2.53	0.18
#8	5.470	5.470	3.00	0.28
#7	3.290	3.290	1.58	0.17
#6	1.630	1.630	0.96	0.08
#5	3.530	3.530	1.97	0.19
#4	0.690	0.690	0.41	0.04
#3	1.820	1.820	1.02	0.09
#2	0.990	0.990	0.61	0.05
#1	0.000	22.670	10.80	1.17

Structure Detail:

Structure #10 (Null)

Discharge Point 9

Structure #9 (Null)

Discharge Point 8

Structure #8 (Voll)

Discharge Point 7

Structure #7 (Null)

Discharge Point 6

Structure #6 (Quiver)

Discharge Point 5 (HDPE CULVERT #5)

Culvert Inputs:

Length (ft)	Slope (%)	Manning's n	Max. Headwater (ft)	Tailwater (ft)	Entrance Loss Coef. (K _e)
43.20	7.33	0.0140	1.50	0.00	0.90

Culvert Results:

Design Discharge = 0.96 cfs

Minimum pipe diameter: 1 - 6 inch pipe(s) required

Structure #5 (Convert)

Discharge Point 4 (HDPE CULVERT #4)

Culvert Inputs:

Length (ft)	Slopes (%)	Manning's n	Max. Headwater (ft)	Tailwater (ft)	Entrance Lines Coef. (ft/s)
29.70	10.66	0.0140	1.60	0.08	0.90

Culvert Results:

Design Discharge = 1.97 cfs

Minimum pipe diameter: 1 - 10 inch pipe(s) required

Structure #4 (Cohort)

Discharge Point 3 (HDPE CULVERT #3)

Culvert Inputs:

Length (ft)	Slope (%)	Manning's n	Max. Headwater (ft)	Tailwater (ft)	Entrance Loss Coef. (K _e)
33.27	9.52	0.0140	1.00	0.00	0.50

Culvert Results:

Design Discharge = 0.41 cfs
 Minimum pipe diameter: 1 - 6 inch pipe(s) required

Structure #3 (Culvert)

Discharge Point 2 (HDPE CULVERT #2)

Culvert Inputs:

Length (ft)	Slope (%)	Manning's n	Max. Headwater (ft)	Tailwater (ft)	Entrance Loss Coef. (K _e)
33.27	9.52	0.0140	1.20	0.00	0.50

Culvert Results:

Design Discharge = 1.02 cfs
 Minimum pipe diameter: 1 - 8 inch pipe(s) required

Structure #2 (Culvert)

Discharge Point 1 (HDPE CULVERT #1)

Culvert Inputs:

Length (ft)	Slope (%)	Manning's n	Max. Headwater (ft)	Tailwater (ft)	Entrance Loss Coef. (K _e)
31.85	9.95	0.0140	1.00	0.00	0.50

Culvert Results:

Design Discharge = 0.61 cfs
 Minimum pipe diameter: 1 - 6 inch pipe(s) required

Structure #1 (Null)

Total Outflow

Subwatershed Hydrology Detail:

Stn #	SWS #	SWS Area (ac)	Time of Conc (hrs)	Musk K (hrs)	Musk X (hrs)	Curve Number	UHS	Peak Discharge (cfs)	Runoff Volume (ac-ft)
#10	1	1.680	0.255	0.000	0.000	76.000	TR55	0.92	0.006
	Σ	1.680						0.92	0.006
#9	1	3.510	0.122	0.000	0.000	76.000	TR55	2.53	0.182
	Σ	3.510						2.53	0.182
#8	1	5.470	0.258	0.000	0.000	76.000	TR55	3.00	0.281
	Σ	5.470						3.00	0.281
#7	1	3.280	0.397	0.000	0.000	76.000	TR55	1.56	0.170
	Σ	3.280						1.56	0.170
#6	1	1.630	0.189	0.000	0.000	76.000	TR55	0.96	0.084
	Σ	1.630						0.96	0.084
#5	1	3.590	0.264	0.000	0.000	76.000	TR55	1.97	0.187
	Σ	3.590						1.97	0.187
#4	1	0.690	0.192	0.000	0.000	76.000	TR55	0.41	0.036
	Σ	0.690						0.41	0.036
#3	1	1.820	0.237	0.000	0.000	76.000	TR55	1.02	0.094
	Σ	1.820						1.02	0.094
#2	1	0.980	0.125	0.000	0.000	76.000	TR55	0.61	0.052
	Σ	0.980						0.61	0.052
#1	Σ	12.670						10.80	1.172

Subwatershed Time of Concentration Details:

Stn #	SWS #	Land Flow Condition	Slope (%)	Vert. Dist. (ft)	Horiz. Dist. (ft)	Velocity (fps)	Time (hrs)
#2	1	1. Forest with heavy ground litter	10.57	39.00	369.00	0.820	0.125
#3	1	Time of Concentration					0.125
#3	1	1. Forest with heavy ground litter	9.42	62.00	658.00	0.770	0.237
#4	1	Time of Concentration					0.237
#4	1	1. Forest with heavy ground litter	12.97	82.00	632.00	0.910	0.192
#5	1	Time of Concentration					0.192
#5	1	1. Forest with heavy ground litter	12.85	110.00	856.00	0.900	0.264
#6	1	Time of Concentration					0.264
#6	1	1. Forest with heavy ground litter	15.06	108.00	681.00	1.000	0.189

Stn #	SWS #	Land Flow Condition	Slope (%)	Vert. Dist. (ft)	Horiz. Dist. (ft)	Velocity (fps)	Time (hrs)
#6	1	Time of Concentration					0.189
#7	1	1. Forest with heavy ground litter	9.51	106.00	1,115.00	0.780	0.397
#7	1	Time of Concentration					0.397
#8	1	1. Forest with heavy ground litter	22.60	252.00	1,115.00	1.200	0.258
#8	1	Time of Concentration					0.258
#9	1	1. Forest with heavy ground litter	20.12	100.00	497.00	1.130	0.122
#9	1	Time of Concentration					0.122
#10	1	1. Forest with heavy ground litter	10.05	74.00	736.00	0.800	0.255
#10	1	Time of Concentration					0.255

Water Tank Site
Post-Development Calculations
Contract U13

10 Year Storm

Lawrence Hale
Terradon Corporation
401 Jacobson Drive
Poco, WV 25143
Phone: (304)-755-8291

Storm Information:

Storm Type:	NRCS Type II
Design Storm:	1.0 yr - 24 hr
Rainfall Depth:	3.530 Inches

Structure Networking:

Type	Stru #	Flow (mgd)	Stru #	Musk K (mg)	Musk X	Description
Null	#1	==>	End	0.000	0.000	Total Outflow
Culvert	#2	==>	#1	0.000	0.000	Discharge Point 1 (HOPE CULVERT #1)
Culvert	#3	==>	#1	0.000	0.000	Discharge Point 2 (HOPE CULVERT #2)
Culvert	#4	==>	#1	0.000	0.000	Discharge Point 3 (HOPE CULVERT #3)
Culvert	#5	==>	#1	0.000	0.000	Discharge Point 4 (HOPE CULVERT #4)
Culvert	#6	==>	#1	0.000	0.000	Discharge Point 5 (HOPE CULVERT #5)
Null	#7	==>	#1	0.000	0.000	Discharge Point 6
Null	#8	==>	#1	0.000	0.000	Discharge Point 7
Null	#9	==>	#1	0.000	0.000	Discharge Point 8
Null	#10	==>	#1	0.000	0.000	Discharge Point 9

#10	Null
#9	Null
#8	Null
#7	Null
#6	Null
#5	Culvert
#4	Culvert
#3	Culvert
#2	Culvert
#1	Null

Structure Summary:

	Immediate Contributing Area (ac)	Total Contributing Area (ac)	Peak Discharge (cfs)	Total Runoff Volume (ac-ft)
#10	1.680	1.680	2.15	0.19
#9	3.510	3.510	5.38	0.41
#8	5.470	5.470	6.97	0.62
#7	3.290	3.290	3.76	0.38
#6	1.630	1.630	2.19	0.19
#5	3.950	3.950	4.60	0.42
#4	0.690	0.690	0.93	0.08
#3	1.820	1.820	2.38	0.21
#2	0.990	0.990	1.36	0.12
#1	0.000	22.670	26.68	2.61

Structure Detail:

Structure #10 (Null)

Discharge Point 9

Structure #9 (Null)

Discharge Point 8

Structure #8 (Null)

Discharge Point 7

Structure #7 (Null)

Discharge Point 6

Structure #6 (Culvert)

Discharge Point 5 (HDPE CULVERT #5)

Culvert Inputs:

Length (ft)	Slope (%)	Manning's n	Max. Headwater (ft)	Tailwater (ft)	Entrance Loss Coef. (K _e)
43.20	7.33	0.0140	1.50	0.00	0.50

Culvert Results:

Design Discharge = 2.19 cfs

Minimum pipe diameter: 1 - 10 inch pipe(s) required

Structure #5 (Culvert)

Discharge Point 4 (HDPE CULVERT #4)

Culvert Inputs:

Length (ft)	Slope (%)	Manning's n	Max. Headwater (ft)	Tailwater (ft)	Entrance Loss Coef. (K _e)
29.70	10.66	0.0140	1.60	0.00	0.50

Culvert Results:

Design Discharge = 4.50 cfs

Minimum pipe diameter: 1 - 15 inch pipe(s) required

Structure #4 (Culvert)

Discharge Point 3 (HDPE CULVERT #3)

Culvert Inputs:

Length (ft)	Slope (%)	Manning's n	Max. Headwater (ft)	Tailwater (ft)	Entrance Loss Coef. (K _e)
33.27	9.52	0.0140	1.00	0.00	0.90

Culvert Results:

Design Discharge = 0.93 cfs
Minimum pipe diameter: 1 - 8 inch pipe(s) required

Structure #3 (Culvert)

Discharge Point 2 (HDPE CULVERT #2)

Culvert Inputs:

Length (ft)	Slope (%)	Manning's n	Max. Headwater (ft)	Tailwater (ft)	Entrance Loss Coef. (K _e)
33.27	9.52	0.0140	1.20	0.00	0.90

Culvert Results:

Design Discharge = 2.38 cfs
Minimum pipe diameter: 1 - 12 inch pipe(s) required

Structure #2 (Culvert)

Discharge Point 1 (HDPE CULVERT #1)

Culvert Inputs:

Length (ft)	Slope (%)	Manning's n	Max. Headwater (ft)	Tailwater (ft)	Entrance Loss Coef. (K _e)
31.85	9.95	0.0140	1.00	0.00	0.90

Culvert Results:

Design Discharge = 1.36 cfs
Minimum pipe diameter: 1 - 10 inch pipe(s) required

Structure #1 (Null)

Total Outflow

Subwatershed Hydrology Detail:

Stru #	SWS #	SWS Area (a-)	Time of Conc (hrs)	Musk K (hrs)	Musk X	Curve Number	UHS	Peak Discharge (cfs)	Runoff Volume (ac-ft)
#10	1	1.680	0.255	0.000	0.000	76.000	TR55	2.15	0.192
	Σ	1.680						2.15	0.192
#9	1	3.510	0.122	0.000	0.000	76.000	TR55	5.38	0.405
	Σ	3.510						5.38	0.405
#8	1	5.470	0.258	0.000	0.000	76.000	TR55	6.97	0.625
	Σ	5.470						6.97	0.625
#7	1	3.290	0.397	0.000	0.000	76.000	TR55	3.76	0.378
	Σ	3.290						3.76	0.378
#6	1	1.630	0.169	0.000	0.000	76.000	TR55	2.19	0.187
	Σ	1.630						2.19	0.187
#5	1	3.590	0.264	0.000	0.000	76.000	TR55	4.60	0.416
	Σ	3.590						4.60	0.416
#4	1	0.690	0.192	0.000	0.000	76.000	TR55	0.93	0.080
	Σ	0.690						0.93	0.080
#3	1	1.820	0.237	0.000	0.000	76.000	TR55	2.38	0.210
	Σ	1.820						2.38	0.210
#2	1	0.990	0.125	0.000	0.000	76.000	TR55	1.36	0.116
	Σ	0.990						1.36	0.116
#1	Σ	21.670						28.68	2.610

Subwatershed Time of Concentration Details:

Stru #	SWS #	Land Flow Condition	Slope (%)	Vert. Dist. (ft)	Horiz. Dist. (ft)	Velocity (fps)	Time (hrs)
#2	1	1. Forest with heavy ground litter	10.57	39.00	369.00	0.820	0.125
#3	1	Time of Concentration:					0.125
#4	1	1. Forest with heavy ground litter	9.42	62.00	638.00	0.770	0.237
#5	1	Time of Concentration:					0.237
#6	1	1. Forest with heavy ground litter	12.97	82.00	632.00	0.910	0.192
#7	1	Time of Concentration:					0.192
#8	1	1. Forest with heavy ground litter	12.85	110.00	856.00	0.900	0.264
#9	1	Time of Concentration:					0.264
#10	1	1. Forest with heavy ground litter	13.86	108.00	681.00	1.000	0.189

SEDCAD 4 for Windows

Provided 1988-2016 Stormark & Schuchman

8

SID #	SWS #	Land Flow Condition	Slope (%)	Vert. Dist. (ft)	Horiz. Dist. (ft)	Velocity (ft/s)	Time (hrs)
#6	1	Time of Concentration					0.189
#7	1	1. Forest with heavy ground litter	9.51	106.00	1,115.00	0.780	0.397
#7	1	Time of Concentration					0.397
#8	1	1. Forest with heavy ground litter	23.60	252.80	1,115.00	1.200	0.258
#8	1	Time of Concentration					0.258
#9	1	1. Forest with heavy ground litter	20.12	180.80	997.00	1.130	0.122
#9	1	Time of Concentration					0.122
#10	1	1. Forest with heavy ground litter	10.05	74.00	736.00	0.800	0.255
#10	1	Time of Concentration					0.255

Water Tank Site
Post-Development Calculations
Contract U13

25 Year Storm

Lawrence Hale
Terracon Corporation
401 Jacobson Drive
Poca, WV 25143
Phone: (304)-755-8291

Storm Information:

Storm Type:	MRC5 Type II
Design Storm:	25 yr - 24 hr
Rainfall Depth:	4.130 inches

Structure Networking:

Type	Stn #	(flow into)	Stn #	MusK K (hrs)	MusK X	Description
Null	#1	==>	End	0.000	0.000	Total Outflow
Culvert	#2	==>	#1	0.000	0.000	Discharge Point 1 (HOPE CLIVERT #1)
Culvert	#3	==>	#1	0.000	0.000	Discharge Point 2 (HOPE CLIVERT #2)
Culvert	#4	==>	#1	0.000	0.000	Discharge Point 3 (HOPE CLIVERT #3)
Culvert	#5	==>	#1	0.000	0.000	Discharge Point 4 (HOPE CLIVERT #4)
Culvert	#6	==>	#1	0.000	0.000	Discharge Point 5 (HOPE CLIVERT #5)
Null	#7	==>	#1	0.000	0.000	Discharge Point 6
Null	#8	==>	#1	0.000	0.000	Discharge Point 7
Null	#9	==>	#1	0.000	0.000	Discharge Point 8
Null	#10	==>	#1	0.000	0.000	Discharge Point 9

#10	#9	#8	#7	#6	#5	#4	#3	#2	#1
GF	GF	GF	GF	GF	GF	GF	GF	GF	GF
Null	Null	Null	Null	Null	Chert	Chert	Chert	Chert	Chert

Structure Summary:

	Immediate Contributing Area (ac)	Total Contributing Area (ac)	Peak Discharge (cfs)	Total Runoff Volume (ac-ft)
#10	1.680	1.680	2.85	0.25
#9	3.510	3.510	6.90	0.54
#8	5.470	5.470	9.28	0.83
#7	3.290	3.290	5.03	0.50
#6	1.630	1.630	2.90	0.25
#5	3.590	3.590	6.12	0.55
#4	0.680	0.680	1.24	0.11
#3	1.820	1.820	3.16	0.28
#2	0.990	0.990	1.80	0.15
#1	0.000	22.670	35.97	3.46

Structure Detail:

Structure #10 (Null)

Discharge Point 9

Structure #9 (Null)

Discharge Point 8

Structure #8 (Null)

Discharge Point 7

Structure #7 (Null)

Discharge Point 6

Structure #6 (Culvert)

Discharge Point 5 (HDPE CULVERT #5)

Culvert Inputs:

Length (ft)	Slope (%)	Manning's n	Max. Headwater (ft)	Tailwater (ft)	Entrance Loss Coef. (K _e)
43.20	7.33	0.0140	1.50	0.00	0.90

Culvert Results:

Design Discharge = 2.90 cfs

Minimum pipe diameter: 1 - 12 inch pipe(s) required

Structure #5 (Culvert)

Discharge Point 4 (HDPE CULVERT #4)

Culvert Inputs:

Length (ft)	Slope (%)	Manning's n	Max. Headwater (ft)	Tailwater (ft)	Entrance Loss Coef. (K _e)
29.70	10.66	0.0140	1.50	0.00	0.90

Culvert Results:

Design Discharge = 6.12 cfs

Minimum pipe diameter: 1 - 21 inch pipe(s) required

Structure #3 (Culvert)

Discharge Point 3 (HDPE CULVERT #3)

Culvert Inputs:

Length (ft)	Slope (%)	Manning's n	Max. Headwater (ft)	Tailwater (ft)	Entrance Loss Coef. (Kc)
33.27	9.52	0.0140	1.00	0.00	0.50

Culvert Results:

Design Discharge = 1.24 cfs
Minimum pipe diameter: 1 - 8 inch pipe(s) required

Structure #3 (Culvert)

Discharge Point 2 (HDPE CULVERT #2)

Culvert Inputs:

Length (ft)	Slope (%)	Manning's n	Max. Headwater (ft)	Tailwater (ft)	Entrance Loss Coef. (Kc)
33.27	9.52	0.0140	1.00	0.00	0.50

Culvert Results:

Design Discharge = 3.16 cfs
Minimum pipe diameter: 1 - 15 inch pipe(s) required

Structure #2 (Culvert)

Discharge Point 1 (HDPE CULVERT #1)

Culvert Inputs:

Length (ft)	Slope (%)	Manning's n	Max. Headwater (ft)	Tailwater (ft)	Entrance Loss Coef. (Kc)
31.85	9.95	0.0140	1.00	0.00	0.50

Culvert Results:

Design Discharge = 1.80 cfs
Minimum pipe diameter: 1 - 12 inch pipe(s) required

Structure #1 (Wall)

Total Outflow:

Subwatershed Hydrology Detail:

Sub #	SWS #	SWS Area (ac)	Time of Conc (hrs)	Musk K (hrs)	Musk X (hrs)	Curve Number	UHS	Peak Discharge (cfs)	Runoff Volume (ac-ft)
#10	1	1.680	0.255	0.000	0.000	76.000	TR55	2.85	0.235
	Σ	1.680						2.85	0.235
#9	1	3.510	0.122	0.000	0.000	76.000	TR55	6.99	0.537
	Σ	3.510						6.99	0.537
#8	1	5.470	0.258	0.000	0.000	76.000	TR55	9.26	0.828
	Σ	5.470						9.26	0.828
#7	1	3.280	0.367	0.000	0.000	76.000	TR55	5.03	0.370
	Σ	3.280						5.03	0.370
#6	1	1.630	0.189	0.000	0.000	76.000	TR55	2.90	0.248
	Σ	1.630						2.90	0.248
#5	1	3.590	0.264	0.000	0.000	76.000	TR55	6.12	0.552
	Σ	3.590						6.12	0.552
#4	1	0.890	0.192	0.000	0.000	76.000	TR55	1.24	0.106
	Σ	0.890						1.24	0.106
#3	1	1.820	0.237	0.000	0.000	76.000	TR55	3.16	0.279
	Σ	1.820						3.16	0.279
#2	1	0.990	0.125	0.000	0.000	76.000	TR55	1.80	0.154
	Σ	0.990						1.80	0.154
#1	Σ	22.670						35.57	3.469

Subwatershed Time of Concentration Details:

Sub #	SWS #	Land Flow Condition	Slope (%)	Vert. Dist. (ft)	Horiz. Dist. (ft)	Velocity (fps)	Time (hrs)
#2	1	1. Forest with heavy ground litter	10.57	39.00	369.00	0.920	0.125
	Σ	Time of Concentration					0.125
#3	1	1. Forest with heavy ground litter	9.42	62.00	658.00	0.770	0.237
	Σ	Time of Concentration					0.237
#4	1	1. Forest with heavy ground litter	12.97	82.00	632.00	0.910	0.192
	Σ	Time of Concentration					0.192
#5	1	1. Forest with heavy ground litter	12.85	110.00	856.00	0.900	0.264
	Σ	Time of Concentration					0.264
#6	1	1. Forest with heavy ground litter	15.86	108.00	881.00	1.000	0.189

SEDCAD 4 for Windows

Copyright 1998, 2010 Sedco Inc. All Rights Reserved.

8

Stru #	SWS #	Land Flow Condition	Slope (%)	Vent. Dist. (ft)	Horiz. Dist. (ft)	Velocity (ft/s)	Time (hrs)
#6	1	Time of Concentration					0.189
#7	1	1. Forest with heavy ground litter	9.51	106.00	1,115.00	0.780	0.397
#7	1	Time of Concentration					0.397
#8	1	1. Forest with heavy ground litter	22.60	252.00	1,115.00	1.200	0.258
#8	1	Time of Concentration					0.258
#9	1	1. Forest with heavy ground litter	20.12	100.00	497.00	1.130	0.122
#9	1	Time of Concentration					0.122
#10	1	1. Forest with heavy ground litter	10.05	74.00	736.00	0.800	0.255
#10	1	Time of Concentration					0.255

General Information

Storm Information:

Storm Type:	NRCS Type II
Design Storm:	1 yr - 24 hr
Rainfall Depth:	2.380 inches

Structure Networking:

Type	Stru #	Rows Info	Stru #	Musk. K (ms)	Musk. X	Description
Null	#1	==>	End	0.000	0.000	Total Outflow
Null	#2	==>	#1	0.000	0.000	Discharge Point 1
Null	#3	==>	#1	0.000	0.000	Discharge Point 2
Null	#4	==>	#1	0.000	0.000	Discharge Point 3
Null	#5	==>	#1	0.000	0.000	Discharge Point 4
Null	#6	==>	#1	0.000	0.000	Discharge Point 5
Null	#7	==>	#1	0.000	0.000	Discharge Point 6
Null	#8	==>	#1	0.000	0.000	Discharge Point 7
Null	#9	==>	#1	0.000	0.000	Discharge Point 8
Null	#10	==>	#1	0.000	0.000	Discharge Point 9

#10	Null
#9	Null
#8	Null
#7	Null
#6	Null
#5	Null
#4	Null
#3	Null
#2	Null
#1	Null

Structure Summary:

	Immediate Contributing Area (ac)	Total Contributing Area (ac)	Peak Discharge (cfs)	Total Runoff Volume (ac-ft)
#10	1.680	1.680	0.72	0.07
#9	3.510	3.510	2.06	0.15
#8	5.470	5.470	2.36	0.23
#7	3.290	3.290	1.37	0.14
#6	1.630	1.630	0.76	0.07
#5	3.590	3.590	1.59	0.15
#4	0.690	0.690	0.33	0.03
#3	1.820	1.820	0.81	0.07
#2	0.990	0.990	0.58	0.04
#1	0.000	22.670	8.58	0.95

Total Outflow

Stn. #	SWS #	SWS Area (ac)	Time of Conc (hrs)	Musk K (hrs)	Musk X	Curve Number	UH8	Peak Discharge (cfs)	Runoff Volume (ac-ft)
#10	1	1.680	0.255	0.000	0.000	73.000	TR55	0.72	0.070
	Σ	1.680						0.72	0.070
#9	1	3.510	0.111	0.000	0.000	73.000	TR55	2.06	0.147
	Σ	3.510						2.06	0.147
#8	1	5.470	0.297	0.000	0.000	73.000	TR55	2.36	0.229
	Σ	5.470						2.36	0.229
#7	1	3.290	0.261	0.000	0.000	73.000	TR55	1.37	0.130
	Σ	3.290						1.37	0.130
#6	1	1.630	0.169	0.000	0.000	73.000	TR55	0.76	0.068
	Σ	1.630						0.76	0.068
#5	1	3.390	0.233	0.000	0.000	73.000	TR55	1.59	0.151
	Σ	3.390						1.59	0.151
#4	1	0.690	0.175	0.000	0.000	73.000	TR55	0.33	0.029
	Σ	0.690						0.33	0.029
#3	1	1.820	0.210	0.000	0.000	73.000	TR55	0.81	0.074
	Σ	1.820						0.81	0.074
#2	1	0.990	0.107	0.000	0.000	73.000	TR55	0.58	0.042
	Σ	0.990						0.58	0.042
#1	Σ	22.870						8.58	0.947

Subwatershed Time of Concentration Details:

Stru #	SWS #	Land Flow Condition	Slope (%)	Vert. Dist. (ft)	Horiz. Dist. (ft)	Velocity (fps)	Time (hrs)
#2	1	1. Forest with heavy ground litter	14.36	53.00	369.00	0.950	0.107
#2	1	Time of Concentration					0.107
#3	1	1. Forest with heavy ground litter	12.01	79.00	658.00	0.870	0.210
#3	1	Time of Concentration					0.210
#4	1	1. Forest with heavy ground litter	15.82	108.00	632.00	1.000	0.175
#4	1	Time of Concentration					0.175
#5	1	1. Forest with heavy ground litter	16.36	140.00	856.00	1.020	0.233
#5	1	Time of Concentration					0.233
#6	1	1. Forest with heavy ground litter	15.86	108.00	681.00	1.000	0.189

SEDCAD 4 for Windows

Copyright 1999-2011 by SedCAD, Inc. All rights reserved.

7

Stn #	SWS #	Land Flow Condition	Slope (%)	Vert. Dist. (ft)	Horiz. Dist. (ft)	Velocity (fps)	Time (hrs)
#6	1	Time of Concentration					0.189
#7	1	1. Forest with heavy ground litter	18.92	211.00	1,115.00	1.100	0.281
#7	1	Time of Concentration					0.281
#8	1	1. Forest with heavy ground litter	24.57	274.00	1,115.00	1.250	0.247
#8	1	Time of Concentration					0.247
#9	1	1. Forest with heavy ground litter	24.14	120.00	497.00	1.240	0.111
#9	1	Time of Concentration					0.111
#10	1	1. Forest with heavy ground litter	10.05	74.00	796.00	0.800	0.255
#10	1	Time of Concentration					0.255

Water Tank Site
Pre-Development Calculations
Contract U13

10 Year Storm

Lawrence Hale
Terradon Corporation
401 Jacobson Drive
Poca, WV 25143
Phone: (304)-755-8291

General Information

Storm Information:

Storm Type:	NKCS Type II
Design Storm:	10 yr - 24 hr
Rainfall Depth:	3.530 inches

Structure Networking:

Type	Stru #	Flow In	Stru #	Mus. K (mg)	Mus. X	Description
Null	#1	==>	End	0.000	0.000	Total Outflow
Null	#2	==>	#1	0.000	0.000	Discharge Point 1
Null	#3	==>	#1	0.000	0.000	Discharge Point 2
Null	#4	==>	#1	0.000	0.000	Discharge Point 3
Null	#5	==>	#1	0.000	0.000	Discharge Point 4
Null	#6	==>	#1	0.000	0.000	Discharge Point 5
Null	#7	==>	#1	0.000	0.000	Discharge Point 6
Null	#8	==>	#1	0.000	0.000	Discharge Point 7
Null	#9	==>	#1	0.000	0.000	Discharge Point 8
Null	#10	==>	#1	0.000	0.000	Discharge Point 9

#1	#10
#2	Null
#3	Null
#4	Null
#5	Null
#6	Null
#7	Null
#8	Null
#9	Null
#10	Null

Structure Summary:

	Immediate Contributing Area (ac)	Total Contributing Area (ac)	Peak Discharge (cfs)	Total Runoff Volume (ac-ft)
#10	1.680	1.680	1.84	0.17
#9	3.510	3.510	4.75	0.35
#8	5.470	5.470	6.06	0.54
#7	3.290	3.290	3.55	0.33
#6	1.630	1.630	1.89	0.16
#5	3.590	3.590	4.04	0.36
#4	0.690	0.690	0.81	0.07
#3	1.820	1.820	2.04	0.18
#2	0.990	0.990	1.34	0.10
#1	0.000	22.670	21.69	2.25

Structure Detail:

Structure #10 (Null)
Discharge Point 9
Structure #9 (Null)
Discharge Point 8
Structure #8 (Null)
Discharge Point 7
Structure #7 (Null)
Discharge Point 6
Structure #6 (Null)
Discharge Point 5
Structure #5 (Null)
Discharge Point 4
Structure #4 (Null)
Discharge Point 3
Structure #3 (Null)
Discharge Point 2
Structure #2 (Null)
Discharge Point 1
Structure #1 (Null)
Total Outflow

Subwatershed Hydrology Detail:

Stru #	SWS #	SWS Area (ac)	Time of Conc (hrs)	Musk K (hrs)	Musk X (hrs)	Curve Number	UHS	Peak Discharge (cfs)	Runoff Volume (ac-ft)
#10	1	1.890	0.255	0.000	0.000	73.000	TR55	1.84	0.166
	Σ	1.890						1.84	0.166
#9	1	3.510	0.111	0.000	0.000	73.000	TR55	4.75	0.350
	Σ	3.510						4.75	0.350
#8	1	5.470	0.247	0.000	0.000	73.000	TR55	6.06	0.544
	Σ	5.470						6.06	0.544
#7	1	3.290	0.281	0.000	0.000	73.000	TR55	3.55	0.328
	Σ	3.290						3.55	0.328
#6	1	1.630	0.189	0.000	0.000	73.000	TR55	1.89	0.152
	Σ	1.630						1.89	0.152
#5	1	3.590	0.213	0.000	0.000	73.000	TR55	4.04	0.359
	Σ	3.590						4.04	0.359
#4	1	0.690	0.175	0.000	0.000	73.000	TR55	0.81	0.070
	Σ	0.690						0.81	0.070
#3	1	1.820	0.210	0.000	0.000	73.000	TR55	2.04	0.176
	Σ	1.820						2.04	0.176
#2	1	0.990	0.107	0.000	0.000	73.000	TR55	1.34	0.099
	Σ	0.990						1.34	0.099
#1	Σ	21.670						23.49	2.254

Subwatershed Time of Concentration Details:

Stru #	SWS #	Land Flow Condition	Slope (%)	Vert. Dist. (ft)	Horiz. Dist. (ft)	Velocity (ft/s)	Time (hrs)
#2	1	1. Forest with heavy ground litter	14.36	53.00	369.00	0.950	0.107
#3	1	Time of Concentration					0.107
#3	1	1. Forest with heavy ground litter	12.01	79.00	658.00	0.870	0.210
#4	1	Time of Concentration					0.210
#4	1	1. Forest with heavy ground litter	15.82	100.00	632.00	1.000	0.175
#5	1	Time of Concentration					0.175
#5	1	1. Forest with heavy ground litter	16.36	140.00	856.00	1.020	0.233
#6	1	Time of Concentration					0.233
#6	1	1. Forest with heavy ground litter	15.86	108.00	681.00	1.000	0.189

SEDCAD 4 for Windows

Program (C:\SED\SED4) Param 1: Calcul

7

Sinu #	SWS #	Land Flow Condition	Slope (%)	Vert. Dist. (ft)	Horiz. Dist. (ft)	Velocity (fps)	Time (hrs)
#6	1	Time of Concentration:					0.189
#7	1	1. Forest with heavy ground litter	19.92	211.00	1,115.00	1.100	0.281
#7	1	Time of Concentration:					0.281
#8	1	1. Forest with heavy ground litter	24.57	274.00	1,115.00	1.250	0.247
#8	1	Time of Concentration:					0.247
#9	1	1. Forest with heavy ground litter	24.14	120.00	497.00	1.240	0.111
#9	1	Time of Concentration:					0.111
#10	1	1. Forest with heavy ground litter	10.05	74.00	736.00	0.800	0.255
#10	1	Time of Concentration:					0.255

General Information

Storm Information:

Storm Type:	NRCS Type II
Design Storm:	25 yr - 24 hr
Rainfall Depth:	4.130 inches

Structure Networking:

Type	Stru #	Flow Info	Musk, K (ms)	Musk, X	Description
Null	#1	==> End	0.000	0.000	Total Outflow
Null	#2	==> #1	0.000	0.000	Discharge Point 1
Null	#3	==> #1	0.000	0.000	Discharge Point 2
Null	#4	==> #1	0.000	0.000	Discharge Point 3
Null	#5	==> #1	0.000	0.000	Discharge Point 4
Null	#6	==> #1	0.000	0.000	Discharge Point 5
Null	#7	==> #1	0.000	0.000	Discharge Point 6
Null	#8	==> #1	0.000	0.000	Discharge Point 7
Null	#9	==> #1	0.000	0.000	Discharge Point 8
Null	#10	==> #1	0.000	0.000	Discharge Point 9

#10	Null
#9	Null
#8	Null
#7	Null
#6	Null
#5	Null
#4	Null
#3	Null
#2	Null
#1	Null

Structure Detail:

Structure #10 (Null)

Discharge Point 9

Structure #9 (Null)

Discharge Point 8

Structure #8 (Null)

Discharge point 7

Structure #7 (Null)

Discharge Point 6

Structure #6 (Null)

Discharge Point 5

Structure #5 (Null)

Discharge point 4

Structure 34 (Null)

Discharge Point 3

Structure #3 (Mud)

Discharge Point 2

Structure #2 (Null)

Discharge Point 1

Structure #1 (Null)

Total Outflow

Subwatershed Hydrology Detail:

Stn #	SWS #	SWS Area (ac)	Time of Cone (min)	Musk K (hrs)	Musk X	Curve Number	UH5	Peak Discharge (cfs)	Runoff Volume (ac-ft)
#10	1	1.680	0.255	0.000	0.000	73.000	TR55	2.51	0.225
	Σ	1.680							
#9	1	3.510	0.111	0.000	0.000	73.000	TR55	2.81	0.235
	Σ	3.510						5.29	0.474
#8	1	5.470	0.247	0.000	0.000	73.000	TR55	6.29	0.474
	Σ	5.470						8.26	0.735
#7	1	3.290	0.281	0.000	0.000	73.000	TR55	4.85	0.719
	Σ	3.290						4.85	0.443
#6	1	1.630	0.189	0.000	0.000	73.000	TR55	2.56	0.219
	Σ	1.630						2.56	0.219
#5	1	3.590	0.233	0.000	0.000	73.000	TR55	5.50	0.485
	Σ	3.590						5.80	0.485
#4	1	0.690	0.175	0.000	0.000	73.000	TR55	1.10	0.094
	Σ	0.690						1.10	0.094
#3	1	1.820	0.210	0.000	0.000	73.000	TR55	2.78	0.238
	Σ	1.820						2.78	0.238
#2	1	0.990	0.107	0.000	0.000	73.000	TR55	1.77	0.133
	Σ	0.990						1.77	0.133
#1	Σ	22.670						32.73	3.046

Subwatershed Time of Concentration Details:

Stn #	SMS #	Land Flow Condition	Slope (%)	Vert. Dist. (ft)	Horiz. Dist. (ft)	Velocity (ft/s)	Time (hrs)
#2	1	1. Forest with heavy ground litter	14.36	53.00	369.00	0.950	0.107
#2		Time of Concentration					0.207
#3	1	1. Forest with heavy ground litter	12.03	79.00	538.00	0.870	0.210
#3		Time of Concentration					0.219
#4	1	1. Forest with heavy ground litter	15.82	100.00	632.00	1.000	0.175
#4		Time of Concentration					0.178
#5	1	1. Forest with heavy ground litter	16.36	140.00	856.00	1.020	0.233
#5		Time of Concentration					0.239
#6	1	1. Forest with heavy ground litter	15.86	108.00	681.00	1.000	0.189

SEDCAD 4 for Windows

Copyright 1999-2010, SedCAD, Inc. All rights reserved.

7

STU #	SWS #	Land Flow Condition	Slope (%)	Vert. Dist. (ft)	Horiz. Dist. (ft)	Velocity (fps)	Time (hrs)
#6	1	Time of Concentration:					
#7	1	1. Forest with heavy ground litter	18.92	211.00	1,115.00	1.100	0.281
#7	1	Time of Concentration:					0.281
#8	1	1. Forest with heavy ground litter	24.57	274.00	1,115.00	1.250	0.247
#8	1	Time of Concentration:					0.247
#9	1	1. Forest with heavy ground litter	24.14	120.00	497.00	1.240	0.111
#9	1	Time of Concentration:					0.111
#10	1	1. Forest with heavy ground litter	10.05	74.00	736.00	0.800	0.255
#10	1	Time of Concentration:					0.255



TRANSMITTAL LETTER

Mailing Address:
P.O. Box 519
Nitro, WV 25143

Shipping Address:
Rock Branch Industrial Park
401 Leeborn Drive
Pocahontas, WV 25159

Phone: (304) 755-8291
Fax: (304) 755-2636
Internet: <http://www.terradon.com>

Date: September 22, 2011

To: Megan Grease
West Virginia Department Environmental Protection
Division of Water and Waste Management
Construction NPDES
901 57th Street, SE
Charleston, WV 25304

Project Number: 10910-0029

Sender: Jason Asbury

Via: ☐ Mail ☐ Federal Express ☐ DHL
☐ UPS ☒ Hand Delivered ☐ Picked up at TERRADON

Description of Item(s):

- 3 - copies of plans (Tank Access and Water Tank Site)
- 3 - copies of stormwater calculations
- 1 - copy of application
- 1 - submission fee check

Remarks:

For your review and comment

CC: file

RECEIVED SEP 23 2011